

CONCRETE FLOOR SLAB Checklist

Address:

Consent number:

Inspectors name:

Date:

8:00am	10:00am	1:00pm	3:00pm	Pass	Fail

Partial	Full

Concrete floor slab

	Pass	Fail	N/A
Is the floor congra			
If the floor ribraft check manufacturing requirements			
Is there Fibremesh or similar reinforcing			
Is a producer statement required			
Granular fill correct			
Fill compacted correctly			
Sand binding correct			
D.P.C. lapped and taped			
Perimeter reinforcing			
Thicknessing to bearing walls			
Isolated pads to beam supports			
Are mesh size and laps correct			
Are chairs under mesh			
Is plumbing checked and tested			
Is concrete thickness correct			
Are ground clearances correct			
Are finished floor levels correct			
Are door rebates correct			
Has insulation been installed to slab as per H1			

Comments