

# CONCRETE MASONRY Checklist

Address:

Consent number:

Inspectors name:

Date:

8:00am	10:00am	1:00pm	3:00pm	Pass	Fail

Partial	Full

**Concrete masonry**

	Pass	Fail	N/A
Engineers supervised producer statement required			
Engineers supervised observation certificate required			
Masonry blocks correct size			
Sizes and overlaps reinforcing bars, correct			
Starter steel correct and tied			
Wash outs (over 1.2m) (Is debris cleaned out)			
Stirrup sizes/spacing correct			
Stirrups tied correctly			
Base ventilation/access			
Control joint reinforcing			

**Comments**